BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Improvements to roads and drains at Ramachandrapura and surrounding areas in ward no.11 in Kuvempunagar

MEASUREMENT SHEET

First and Final BILL

Measurements Taken On : 28-10-2021

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item No. 01		Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications and as per the directions of the Engineer-in-charge of the work										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 162								421.25		
										Total Executed Quantity	**421.25**	
										Tender Quantity	**421.34**	
										Now to be paid Quantity	**421.25**	**207.60**	**87451.00**
Item No. 02		Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM curing complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 364.								70.21		
										Total Executed Quantity	**70.21**	
										Tender Quantity	**70.22**	
										Now to be paid Quantity	**70.21**	**5505.64**	**386538.00**
Item No. 03		Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc., complete excluding cost of steel including cost of materials, labour, HOM complete as per specifications and as per the directions of the Engineer-in-charge of the work										
Measurements taken on		28-10-2021										
		Bottom Raft										
		Muniramu colony										
		Cross road-1										
		LHS(North)										
		From Dead End to Main Road										
0	16		Cum	1	16.00	0.90	0.90	0.90	0.15	2.16		
16	22.5	Old Culvert	Cum	1	0.00	0.00	0.00	0.00	0.15	0.00		
22.5	30		Cum	1	7.50	0.90	0.90	0.90	0.15	1.01		
30	48.9		Cum	1	18.90	0.90	0.90	0.90	0.15	2.55		
48.9	50.4		Cum	1	1.50	0.90	0.90	0.90	0.15	0.20		
50.4	79		Cum	1	28.60	0.90	0.90	0.90	0.15	3.86		
		Cross road-2										
		LHS(West)										
		From Kuber House										
0	9.5		Cum	1	9.50	0.90	0.90	0.90	0.15	1.28		
9.5	18.6		Cum	1	9.10	0.90	0.90	0.90	0.15	1.23		
18.6	37.1		Cum	1	18.50	0.90	0.90	0.90	0.15	2.50		
37.1	42.3		Cum	1	5.20	0.90	0.90	0.90	0.15	0.70		
42.3	46.9		Cum	1	4.60	0.90	0.90	0.90	0.15	0.62		

16.12

RUDRA BANGALORE

Assistant Engineer

Assistant Executive Engineer

AEE (VRP) SD

Sub-Division, BBMP

MEASUREMENT SHEET

First and Final BILL

Measurements Taken On :

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		RHS										
0	13		Cum	1	13.00	0.90	0.90	0.90	0.15	1.76	16.12	
		Velagani Main road										
		LHS(West)										
		From SWD Drain To #137 Kumbeshwara Nilaya										
0	2.5		Cum	1	2.50	0.90	0.90	0.90	0.15	0.34		
2.5	13.5		Cum	1	11.00	0.90	0.90	0.90	0.15	1.49		
13.5	15.3		Cum	1	1.80	0.90	0.90	0.90	0.15	0.24		
15.3	26.6		Cum	1	11.30	0.90	0.90	0.90	0.15	1.53		
26.6	42.4		Cum	1	15.80	0.90	0.90	0.90	0.15	2.13		
42.4	44.1		Cum	1	1.70	0.90	0.90	0.90	0.15	0.23		
44.1	56.1		Cum	1	12.00	0.90	0.90	0.90	0.15	1.62		
56.1	62.7		Cum	1	6.60	0.90	0.90	0.90	0.15	0.89		
62.7	68.3		Cum	1	5.60	0.90	0.90	0.90	0.15	0.76		
68.3	95.9		Cum	1	27.60	0.90	0.90	0.90	0.15	3.73		
95.9	104.7		Cum	1	8.80	0.90	0.90	0.90	0.15	1.19		
104.7	107.5		Cum	1	2.80	0.90	0.90	0.90	0.15	0.38		
107.5	111.6		Cum	1	4.10	0.90	0.90	0.90	0.15	0.55		
111.6	121		Cum	1	9.40	0.90	0.90	0.90	0.15	1.27		
		RHS (East)										
0	13.1		Cum	1	13.10	0.90	0.90	0.90	0.15	1.77		
		Kaltharu Layout										
		Cross Road										
		LHS(South)										
		From Velagani Main Road										
0	23.1		Cum	1	23.10	0.90	0.90	0.90	0.15	3.12		
		RHS										
0	21.2		Cum	1	21.20	0.90	0.90	0.90	0.15	2.86		
		Abbigere Main Road										
0	15		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
15	30		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
30	45		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
45	60		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
60	90		Cum	1	30.00	0.90	0.90	0.90	0.15	4.05		
90	105		Cum	1	15.00	0.90	0.90	0.90	0.15	2.03		
105	114.7		Cum	1	9.70	0.90	0.90	0.90	0.15	1.31		
		Side Wall										
		Muniramu colony										
		Cross road-1										
		LHS(North)										
		From Dead End to Main Road										
0	16		Cum	2	16.00	0.15	0.15	0.15	0.60	2.88		
16	22.5	Old Culvert	Cum	2	0.00	0.15	0.15	0.15	0.60	0.00		
22.5	30		Cum	2	7.50	0.15	0.15	0.15	0.60	1.35		
30	48.9		Cum	2	18.90	0.15	0.15	0.15	0.60	3.40		
48.9	50.4		Cum	2	1.50	0.15	0.15	0.15	0.60	0.27		
										65.20		

RUDRA CONSULTANTS BANGALORE

Assistant Executive Engineer
Vidyaranyapura Sub Division,
B.B.M.P, Bangalore - 97

Assistant Engineer

Assistant Executive Engineer

MEASUREMENT SHEET

First and Final BILL

Measurements Taken On :

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
50.4	79		Cum	2	28.60	0.15	0.15	0.15	0.60	5.15	65.34	
		Cross road-2										
		LHS(West)										
		From Kuber House										
0	9.5		Cum	2	9.50	0.15	0.15	0.15	0.60	1.71		
9.5	18.6		Cum	2	9.10	0.15	0.15	0.15	0.60	1.64		
18.6	37.1		Cum	2	18.50	0.15	0.15	0.15	0.60	3.33		
37.1	42.3		Cum	2	5.20	0.15	0.15	0.15	0.60	0.94		
42.3	46.9		Cum	2	4.60	0.15	0.15	0.15	0.60	0.83		
		RHS										
0	13		Cum	2	13.00	0.15	0.15	0.15	0.60	2.34		
		Velagani Main road										
		LHS(West)										
		From SWD Drain To #137 Kumbeshwara Nilaya										
0	2.5		Cum	2	2.50	0.15	0.15	0.15	0.60	0.45		
2.5	13.5		Cum	2	11.00	0.15	0.15	0.15	0.60	1.98		
13.5	15.3		Cum	2	1.80	0.15	0.15	0.15	0.60	0.32		
15.3	26.6		Cum	2	11.30	0.15	0.15	0.15	0.60	2.03		
26.6	42.4		Cum	2	15.80	0.15	0.15	0.15	0.60	2.84		
42.4	44.1		Cum	2	1.70	0.15	0.15	0.15	0.60	0.31		
44.1	56.1		Cum	2	12.00	0.15	0.15	0.15	0.60	2.16		
56.1	62.7		Cum	2	6.60	0.15	0.15	0.15	0.60	1.19		
62.7	68.3		Cum	2	5.60	0.15	0.15	0.15	0.60	1.01		
68.3	95.9		Cum	2	27.60	0.15	0.15	0.15	0.60	4.97		
95.9	104.7		Cum	2	8.80	0.15	0.15	0.15	0.60	1.58		
104.7	107.5		Cum	2	2.80	0.15	0.15	0.15	0.60	0.50		
107.5	111.6		Cum	2	4.10	0.15	0.15	0.15	0.60	0.74		
111.6	121		Cum	2	9.40	0.15	0.15	0.15	0.60	1.69		
		RHS (East)										
0	13.1		Cum	2	13.10	0.15	0.15	0.15	0.60	2.36		
		Kaltharu Layout										
		Cross Road										
		LHS(South)										
		From Velagani Main Road										
0	23.1		Cum	2	23.10	0.15	0.15	0.15	0.60	4.16		
		RHS										
0	21.2		Cum	2	21.20	0.15	0.15	0.15	0.60	3.82		
		Abbigere Main Road										
0	15		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
15	30		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
30	45		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
45	60		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
60	90		Cum	2	30.00	0.15	0.15	0.15	0.60	5.40		
90	105		Cum	2	15.00	0.15	0.15	0.15	0.60	2.70		
105	114.7		Cum	2	9.70	0.15	0.15	0.15	0.60	1.75		
										Total Executed Quantity	**134.03**	
										Tender Quantity	**134.06**	

Executive Engineer, Division, PMC, BBMP, Bangalore

Assistant Engineer

Assistant Executive Engineer, Vidyaranyapura Sub Division, B.B.M.P, Bangalore - 97

Assistant Executive Engineer

MEASUREMENT SHEET

First and Final BILL

Measurements Taken On :

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
									Now to be paid Quantity	**134.03**	**7070.20**	**947637.00**
Item No. 04		Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 5 & 5 | 1								9.36		
									Total Executed Quantity	**9.36**		
									Tender Quantity	**9.38**		
									Now to be paid Quantity	**9.36**	**72326.98**	**676734.00**
Item No. 05		Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading,lead and lift,transportation etc ,copmplete. and as per the directions of the Engineer-in-charge of the work										
Measurements taken on		17-11-2021										
		Muniramu colony										
		Cross road-1										
		LHS(North)										
		From Dead End to Main Road										
0	16		Sqm	1	16.00	0.90	0.90	0.90		14.40		
16	22.5	Old Culvert	Sqm	1	0.00	0.00	0.00	0.00		0.00		
22.5	30		Sqm	1	7.50	0.90	0.90	0.90		6.75		
30	48.9		Sqm	1	18.90	0.90	0.90	0.90		17.01		
48.9	50.4	BS	Sqm	1	0.00	0.00	0.00	0.00		0.00		
50.4	79		Sqm	1	28.60	0.90	0.90	0.90		25.74		
		Cross road-2										
		LHS(West)										
		From Kuber House										
0	9.5		Sqm	1	9.50	0.90	0.90	0.90		8.55		
9.5	18.6	BS	Sqm	1	0.00	0.00	0.00	0.00		0.00		
18.6	37.1		Sqm	1	18.50	0.90	0.90	0.90		16.65		
37.1	42.3	BS	Sqm	1	0.00	0.00	0.00	0.00		0.00		
42.3	46.9		Sqm	1	4.60	0.90	0.90	0.90		4.14		
		RHS										
0	13		Sqm	1	13.00	0.90	0.90	0.90		11.70		
		Velagani Main road										
		LHS(West)										
		From SWD Drain To #137 Kumbeshwara Nilaya										
0	2.5		Sqm	1	2.50	0.90	0.90	0.90		2.25		
2.5	13.5	BS	Sqm	1	0.00	0.00	0.00	0.00		0.00		
13.5	15.3		Sqm	1	1.80	0.90	0.90	0.90		1.62		
15.3	26.6	BS	Sqm	1	0.00	0.00	0.00	0.00		0.00		
26.6	42.4		Sqm	1	15.80	0.90	0.90	0.90		14.22		
42.4	44.1	BS	Sqm	1	0.00	0.00	0.00	0.00		0.00		
44.1	56.1		Sqm	1	12.00	0.90	0.90	0.90		10.80		

Assistant Executive Engineer Vidyaranyapura Sub Division B.B.M.P, Bangalore - 97

Assistant Executive Engineer Vidyaranyapura Sub Division B.B.M.P, Bangalore - 97

133.83

BANGALORE

Assistant Executive Engineer, Nagar, Sub-Division, BBMP, Bangalore

Assistant Engineer

Assistant Executive Engineer

MEASUREMENT SHEET

First and Final BILL

Measurements Taken On :

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
56.1	62.7	BS	Sqm	1	0.00	0.00	0.00	0.00		0.00	132.32	
62.7	68.3		Sqm	1	5.60	0.90	0.90	0.90		5.04		
68.3	95.9	BS	Sqm	1	0.00	0.00	0.00	0.00		0.00		
95.9	104.7		Sqm	1	8.80	0.90	0.90	0.90		7.92		
104.7	107.5	BS	Sqm	1	0.00	0.00	0.00	0.00		0.00		
107.5	111.6		Sqm	1	4.10	0.90	0.90	0.90		3.69		
111.6	121	BS	Sqm	1	0.00	0.00	0.00	0.00		0.00		
		RHS (East)										
0	13.1		Sqm	1	13.10	0.90	0.90	0.90		11.79		
		Kaltharu Layout										
		Cross Road										
		LHS(South)										
		From Velagani Main Road										
0	23.1		Sqm	1	23.10	0.90	0.90	0.90		20.79		
		RHS										
0	21.2		Sqm	1	21.20	0.90	0.90	0.90		19.08		
		Abbigere Main Road										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30	45		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45	60		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60	90		Sqm	1	30.00	0.90	0.90	0.90		27.00		
90	105		Sqm	1	15.00	0.90	0.90	0.90		13.50		
105	114.7		Sqm	1	9.70	0.90	0.90	0.90		8.73		
		Slamp Board Back Side										
0	15		Sqm	1	15.00	0.90	0.90	0.90		13.50		
15	30		Sqm	1	15.00	0.90	0.90	0.90		13.50		
30	45		Sqm	1	15.00	0.90	0.90	0.90		13.50		
45	60		Sqm	1	15.00	0.90	0.90	0.90		13.50		
60	75		Sqm	1	15.00	0.90	0.90	0.90		13.50		
75	90		Sqm	1	15.00	0.90	0.90	0.90		13.50		
90	105		Sqm	1	15.00	0.90	0.90	0.90		13.50		
105	120		Sqm	1	15.00	0.90	0.90	0.90		13.50		
120	135		Sqm	1	15.00	0.90	0.90	0.90		13.50		
135	150		Sqm	1	15.00	0.90	0.90	0.90		13.50		
150	165		Sqm	1	15.00	0.90	0.90	0.90		13.50		
165	176.2		Sqm	1	11.20	0.90	0.90	0.90		10.08		
									Total Executed Quantity	**463.95**		
									Tender Quantity	464.04		
									Now to be paid Quantity	**463.95**	**2337.00**	**1084252.00**
Item No. 06		Scarifying bituminous course 50mm to 75mm thick along with premix carpet / surface dressing by road roller attached with scarifier without disturbing the base and stacking the debris including cost of all labour charges, HOM of machineries complete as per specifications. and as per the directions of the Engineer in charge										
			Sqm									
		Vide Total executed Quantity from premeasuremet Page no.								3163.84		
									Total Executed Quantity	**3163.84**		
									Tender Quantity	**3163.88**		
									Now to be paid Quantity	**3163.84**	**41.34**	**130794.00**

Assistant Executive Engineer, Sub-Division, BBMP, Bangalore

Contractor

PMC

Assistant Engineer

ASSISTANT EXECUTIVE ENGINEER
Vidyaranyapura Sub-Division
Assistant Executive Engineer

MEASUREMENT SHEET

First and Final BILL

Measurements Taken On :

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item No. 07		Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications and as per the directions of the Engineer-in-charge of the work										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no.								316.38		
									Total Executed Quantity	316.38		
									Tender Quantity	315.73		
									Now to be paid Quantity	316.38		
									Quantity Limited To	315.73	56.26	17763.00
Item No. 08		Providing and laying in position plain cement concrete of Mix 1:4:8 with OPC @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM curing complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no.								474.58		
									Total Executed Quantity	474.58		
									Tender Quantity	473.59		
									Now to be paid Quantity	474.58		
									Quantity Limited To	473.59	5408.12	2561232.00
Item No. 09		Cement concrete pavement. Construction of un-reinforced plain cement concrete pavement, using a grade concrete M30 over a prepared base with OPC coarse aggregate @ 0.69cum fine aggregate @ 0.46cum,coarse and fine aggregate confirming to IS:383-2016,with superplastisiser @3lts confirming to IS9103-2008mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints including groove cutting charges, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades, textured with texturing machine,and curing including cost of all materials,labour,hire chargedof machines,all lead and lift charges etc., complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
Measurements taken on		06-12-2021										
		Rajeshwari Layout Main Road										
		From OPP HKGN Engg work to lake end										
0	15		Cum	1	15.00	6.80	5.70	6.25	0.15	14.06		
15	30		Cum	1	15.00	5.70	6.60	6.15	0.15	13.84		
30	45		Cum	1	15.00	6.60	6.00	6.30	0.15	14.18		
45	60		Cum	1	15.00	6.00	6.20	6.10	0.15	13.73		
60	75		Cum	1	15.00	6.20	6.40	6.30	0.15	14.18		
75	90		Cum	1	15.00	6.40	5.80	6.10	0.15	13.73		
90	105		Cum	1	15.00	5.80	6.70	6.25	0.15	14.06		
105	120		Cum	1	15.00	6.70	6.30	6.50	0.15	14.63		
120	135		Cum	1	15.00	6.30	5.80	6.05	0.15	13.61		
135	150		Cum	1	15.00	5.80	6.60	6.20	0.15	13.95		
150	165		Cum	1	15.00	6.60	6.40	6.50	0.15	14.63		
165	180		Cum	1	15.00	6.40	6.15	6.28	0.15	14.12		
180	195		Cum	1	15.00	6.15	5.60	5.88	0.15	13.22		

AEE (VRP) SD

Assistant Executive Engineer
Vidyaranyapura Sub Division
B.B.M.P, Bangalore - 97

Assistant Executive Engineer
Contractor
Nagar, Sub-Division,
DL, BBMP, Bangalore

Assistant Engineer

Assistant Executive Engineer

MEASUREMENT SHEET

First and Final BILL

Measurements Taken On :

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
195	210		Cum	1	15.00	6.70	6.85	6.78	0.15	15.24	181.91	
210	225		Cum	1	15.00	6.85	6.00	6.43	0.15	14.46		
225	240		Cum	1	15.00	6.00	6.10	6.05	0.15	13.61		
240	255		Cum	1	15.00	6.10	6.50	6.30	0.15	14.18		
255	270		Cum	1	15.00	6.50	6.20	6.35	0.15	14.29		
270	285		Cum	1	15.00	6.20	6.65	6.43	0.15	14.46		
285	300		Cum	1	15.00	6.65	6.20	6.43	0.15	14.46		
300	315		Cum	1	15.00	6.20	6.00	6.10	0.15	13.73		
315	330		Cum	1	15.00	6.00	6.50	6.25	0.15	14.06		
330	345		Cum	1	15.00	6.50	6.60	6.55	0.15	14.74		
345	360		Cum	1	15.00	6.60	7.00	6.80	0.15	15.30		
360	375		Cum	1	15.00	7.00	6.80	6.90	0.15	15.53		
375	387		Cum	1	12.00	6.80	6.60	6.70	0.15	12.06		
387	388.5		Cum	1	1.50	5.20	5.10	5.15	0.15	1.16		
		Kuvempu Nagara 1st Stage										
		6th Cross Road Subrahmanya Swamy Temple										
0	15		Cum	1	15.00	7.40	6.80	7.10	0.15	15.98		
15	30		Cum	1	15.00	6.80	6.30	6.55	0.15	14.74		
30	45		Cum	1	15.00	6.30	6.60	6.45	0.15	14.51		
45	56.3		Cum	1	11.30	6.60	8.00	7.30	0.15	12.37		
56.3	60		Cum	1	3.70	3.40	3.00	3.20	0.15	1.78		
60	71		Cum	1	11.00	3.00	3.00	3.00	0.15	4.95		
		Cross Road 1										
0	12		Cum	1	12.00	2.55	2.30	2.43	0.15	4.37		
0	15		Cum	1	15.00	2.80	3.20	3.00	0.15	6.75		
15	26.3		Cum	1	11.30	3.20	3.40	3.30	0.15	5.59		
0	15		Cum	1	15.00	4.20	3.40	3.80	0.15	8.55		
15	23.1		Cum	1	8.10	3.40	3.30	3.35	0.15	4.07		
23.1	29		Cum	1	5.90	3.30	3.00	3.15	0.15	2.79		
		Cross Road 2										
0	3.5		Cum	1	3.50	2.35	2.10	2.23	0.15	1.17		
3.5	11.1		Cum	1	7.60	2.10	2.00	2.05	0.15	2.34		
11.1	15		Cum	1	3.90	4.00	3.40	3.70	0.15	2.16		
15	25.6		Cum	1	10.60	3.40	2.30	2.85	0.15	4.53		
		Deduction										
			Cum	-12	0.64				0.15	-1.14		
					Area of Circle=(3.14X0.9^2)/4=0.64							
			Cum	-1	0.6	1	1	1	0.15	-0.09		
									Total Executed Quantity	474.58		
									Tender Quantity	473.59		
									Now to be paid Quantity	474.58		
									Quantity Limited To	473.59	5210.96	2467859.00
											Sub Total	8360260.00
											Add 12% GST	1003232.00
											Add KRIDL Charge 4%	334411.00
											TOTAL AMOUNT	9697903.00

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Executive Engineer Contactor Nagar, Sub-Division, DL, BBMP, Bangalore

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer Subramanyapura Sub Division B.B.M.P, Bangalore - 97